Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

No: 1st and Final Date.....2017

Division: **Project** Sub-Division: **Project**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Work Code: 003-17-000057

Schedule Docket No. Head of Account: **P3181** Est.Cost: **25.00 Lacs**

Name of Work: **Construction of open gym at attur lake ward no.03**

Name of Contractor and Full Address: **M/s. KRIDL**

Reference to Agreement No.**85/2017-18** Date: **18-12-2017**

Certified that the measurements were taken by me on 3/3/18 and recorded of Pages 81941 to 81950 of measurement Book No. 15/17-18 and that the work is satisfactorily executed.

Officer-in-charge of work

Contractor

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Certified that the measurement were taken by me on 3/3/2018 and found correct. The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer
Sub-Division Officer
Project Division
Yelahanka Zone
Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within		
2) Deduct amount to be held in reserve being .....percent Rs.....		
3) " Balance		
4) Deduct Payment:		
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....	Amount adjusted	Total 24,58,225-00
towards cash advance recovery of		2% IT - 49165-00
		CWS - 24582-00
b) Payments cost store or other material supplied.		CBF - 2458-00
Now made recovery of amount creditable to this/other work		LR - 4916-00
Amount paid on this bill Cheque / Cash.		FSD - 122911-00
5) Balance being unpaid value of work done held in reserve.		
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	unadjustments/items	- 2,04,032-00
7) Net amount due to or from Contractor		Cheque - 22,54,193-00
8) Advance to Contractor for materials brought to site (as detailed) within.		
9) Value of Government materials supplied.	Total amount adjusted -	

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

(For use in the Office)

Witness
1.
2.

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Stamp

Audited & Admitted for Rs. 24,58,225-00
Rs. 22,54,193-00 by Cheque
and Rs. 2,04,032-00 by Adjustment

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

Executive Engineer

Accts. Supdt.
Project Division
B.B.M.P
27/3

Exe. Engineer
Project Division
B.B.M.P
27/3

BRUHAT BANGALORE MAHANAGARA PALIKE

Name Of Work:-Construction of open gym at attur lake ward no.03

Agency:-**Technical Manager (west),KRIDL,BBMP Bangalore**

Final bill

Sl No	Description of item's	Unit
Item No-01	Earth work in surface excavation in hard soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.50m. excavated surface levelled and neatly dressed , disposed earth to be levelled after breaking of clods and neatly dressed as per specifications.(S.R.of PWD 2016-17, P.No.5, I.No.2.2)	cum
Item No-02	Earth work excavation for foundation of building, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (KSB 2.1) (b) 2.3.5, P-5, 1-2.4)	cum
Item No-03	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications.	cum
Item No-04	Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) MORTH Specification No. 305	cum
Item No-05	Providing and laying in position plain cement concrete of Mix CC 1:4:8 with OPC cement @ 180 kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation including cost of all materials, labour HOM of machinery curing complete as per specification, specification No. KBS 4, 1, 4.2 (PageNo.12, Item No.4.3)	cum
Item No-06	Providing and constructing load bearing wall with cement concrete cavities blocks (hollow blocks) of size 400x150x200 mm Grade B having a minimum face shell thickness of 30mm and web thickness of 25mm with block density between 1100 kg/m3 and 1500 kg/m3 having a minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications	sqm
Item No-07	Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	cum

Previous		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		17.37	233.20	4050.68	17.37	4050.68
		7.19	200.34	1440.44	7.19	1440.44
		11.12	80.56	895.83	11.12	895.83
		11.05	320.12	3537.33	11.05	3537.33
		16.55	5159.02	85381.78	16.55	85381.78
		25.92	880.86	22831.89	25.92	22831.89
		0.32	5525.78	1768.25	0.32	1768.25

Sl No	Description of item's	Un
Item No-08	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No. 4.5 of PWD SR 2015-16)	cum
Item No-09	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, gridding the edge to half/full round wherever required, labour curing complete as per specification. P.109, I. No.14.62	sqm
Item No-10	Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	sqm
Item No-11	Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications.	sqm
Item No-12	Painting on Concrete Surface KSRRB M2700-12. Providing and applying 2 coats of water based cement paint to unplastered concrete surface after cleaning the surface of dirt, dust, oil, grease, efflorescence and applying paint at of 1 litre for 2 sqm complete as per specifications MORTH Specification No. 800	sqm
Item No-13	Supply and fixing of Seated Chest Press. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Persons. x W x H): 1120 x 1150 x 1620 mm. Weight	No.s

Previous		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		13.10	5874.52	76956.21	13.10	76956.21
		103.13	1116.18	115111.64	103.13	115111.64
		32.25	209.88	6768.63	32.25	6768.63
		32.25	27.56	888.81	32.25	888.81
		32.25	66.78	2153.66	32.25	2153.66
		1.00	230000.00	230000.00	1.00	230000.00

Sl No	Description of item's	
Item No-14	Supply and fixing of Elliptical Cross Trainer. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified intnal certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark-EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Persons. x W x H): 1120 x 1150 x 1620 mm. Weight: 39 Kg Safety Area: 3520	No.s
Item No-15	Supply and Fixing of Tai Chi Spinners. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be inal certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Persons. x W x H): 1120 x 1150 x 1620 mm. Weight: 39 Kg Safety Area: 3520 x 3550 mm Capacity_3 Persons.	No.s

Previous		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		1.00	140000.00	140000.00	1.00	140000.00
		1.00	115000.00	115000.00	1.00	115000.00

Sl No	Description of item's	Unit
Item No-16	Supply and fixing of HD Health Walker. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be inal certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Persons. x W x H): 1120 x 1150 x 1620 mm. Weight: 39 Kg Safety Area: 3520 x 3550 mm Capacity_3 Per	No,s
Item No-17	Supply and Fixing of HD Sit Up Station. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Persons.	No,s
Item No-18	Supply and fixing of Self Weighted Rower. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency suchnal certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x	No,s

Previous		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		1.00	140000.00	140000.00	1.00	140000.00
		1.00	125000.00	125000.00	1.00	125000.00
		1.00	165000.00	165000.00	1.00	165000.00

Sl No	Description of item's	Unit
Item No-19	Supply and Fixing of HD Mini Ski. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance :Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international cenal certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark-EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3	No,s
Item No-20	Supply and Fixing of Bicycle. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS. The GS Mnal certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display	No,s

Previous		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		1.00	160000.00	160000.00	1.00	160000.00
		1.00	125000.00	125000.00	1.00	125000.00

Sl No	Description of item's	Unit
Item No-21	Supply and fixing of HD Waist Twister. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Persons.	No,s
Item No-22	Supply and fixing of HD Squat Pushing. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules.Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified internationanal certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Pe	No,s

Previous		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		1.00	130000.00	130000.00	1.00	130000.00
		1.00	215000.00	215000.00	1.00	215000.00

Sl No	Description of item's	Unit
Item No-23	Supply and fixing of A Swing. This equipment comprises of 2 No. A shaped Frame and Toprail made of Dia. 76 mm galvanized steel tubes and wall thickness of 2 mm(The quality of steel meets with the requirement of GB / T 700-1988). The swing chains are made from galvanized steel which is rubberize coated of dia 6mm and length 1400mm. The swing chains are connected to the toprail using a specialized Clamp connector. # 6201 bearing is used to connect the clamp & chain ,which is made as the standard GB/T276-2013. Installation: Refer Installation Manual for details. Size (L x W x H): 2585x 500 x 2000 mm. Safety Area: 4900 x 5400 mm. Weight: Approx 45Kg. Children capacity: 2. This equipment to comply with EN 1176 Safety certification standards.	No,s
Item No-24	Supply and fixing of 4 Seater See Saw. The Frame and Support Post is made of Dia. 114 mm galvanized steel tubes and wall thickness of 2.5mm(The quality of steel meets with the requirement of GB / T 700-1988). The welding used is CO2 shielded arc welding (meets with the requirement of BS1387-1985, and the technology used meets the requirement of the BS1387-1985) and welding is done by robotic welding. The handrail and foot rest is made of Dia. 32 mm steel tubes and wall thickness of 2 mm(The quality of steel meets with the requirement of GB / T 700-1988). The welding used is CO2 shielded arc welding (meets with the requirement of BS1387-1985, and the technology used meets the requirement of the BS1387-1985) and welding is done by robotic welding. The seat is made from virgin Korean LLDPE, shaped by Rotational molding and strictly conforms to GB/T 4454-1996. The thickness of plastic is of 6 mm, colorful, UV resistant, anti-static and will not fade easily. Also it is safe and environmental friendly. All accessornal certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x	No,s
Item No-25	Providing and fixing granite benches as per design specification and fixing as per the direction of Engineer in charge of work	No,s
Item No-26	Lead for earthwork and disposal of debris shall be payable at carriage rates by mechanical means including loading and unloading for earthwork (upto 10 kms) complete with all lead & lift & as per the direction of the Engineer in charges. (S.R.of PW,P & IWTD, SR 2016-17	cum

Certificate:

1) Certified that Work has been done Satisfactorily
2) Certified that work comes under BBMP Limit

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Previous		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
		1.00	66358.00	66358.00	1.00	66358.00
		1.00	90280.00	90280.00	1.00	90280.00
		18.00	10550.00	189900.00	18.00	189900.00
		12.99	99.64	1294.32	12.99	1294.32
			Total RS	**2214617.48**		**2214617.48**
					KRIDL Charges 11%	243,607.92
					GRAND TOTAL Rs.	**2,458,225.40**